



Date : 04th January 2023

C A P N 0219 F03

ANNEXURE - II

Rule No.	Sub Rule(s)	Compliance Verified For		Standard
93	(1A)(IV), 1B,2,3,4	Motor Vehicle Width, Length and Height:		-
94	(1), (2) & (3)	Condition of tyres		-
95	(1), (2), (2A), (3) & (5)	Size & ply rating of tyres		-
		Front	9.00 x 16.0 – 16PR (Cross Ply) (2WD) 12.5 x 18 – 12PR (Cross Ply)(4WD)	
		Rear	16.9 x 28 – 12PR (Cross Ply) 14 x25 -20PR (Cross Ply) 14 x 25 – 12PR (Cross Ply)	JCB/BKT/CEAT/ MRF/JK/ GOODYEAR/ APOLLO/ SOLID DEAL
96-A	(1), (2), (3), (4), (5), (6) & (7)	Brakes for Construction Equipment Vehicles		AIS -143 - 2017
98-A	(1), (2)	Steering Gears for Construction Equipment Vehicles		IS/ISO - 7457:1997
	(3)			
99	-	Forward and backward motion		-
100	(1), (2) & (3)	Safety Glass		IS:2553 (Part 2)(Revision1):2019
101	(2A)	Windscreen Wiper		-
102	(1) & (2)	Signaling devices, direction indicators and stop lights		-
103	(1) & (2)	Position of the indicator		-
104-A	(i), (ii), (iii), (iv), (v), (vi) & (vii)	Fitment of reflectors on Construction Equipment Vehicles		AIS-057 (Rev.1): 2010
105	(1)(d), (2) (ii), (3)(A), (6) & (8)	Lamps		-
106	(1)	Deflection of lights		-
107-A	-	Implement Lights for Construction Equipment Vehicles		-
108-A	-	Use of red or white light for Construction Equipment Vehicles		-
109	-	Parking light		-
111	-	Prohibition of spotlights etc.		-
114	(1) & (2)	Exhaust gases and exhaust pipes		-
115	(9)	Emission of smoke, vapour, etc. from Construction Equipment Vehicles		AIS -137 (Part 7-A1)
115 A	(10)			
117	(1) & (3)	Speedometer		IS 11827:2008
119	(1) & (3)	Horns		IS 1884:1992

*To be verified after notification for applicability of the respective rules

ICAT Ref No.	2022-1792 (IOCS No. 163748)
Emission Report No.	CT1EQ 0376 Dt.18.11.2021, CT1EQ 0376 E01 Dt. 21.11.2022
Noise Report No.	CT1VQ 0271 Dt. 02.03.2021, CT1VR 1799 Dt. 21.12.2022

AUTHORISED SIGNATORY

MADHUSUDAN JOSHI DEPUTY GENERAL MANAGER		SAURABH DALELA DIRECTOR	
--	---	----------------------------	---