



C | A | S | N | 0052

Date : 16th January 2023

ANNEXURE - II

Rule No.	Sub Rule(s)	Compliance Verified For		Standard
93	(1A)(IV), 1B,2,3,4	Motor Vehicle Width, Length and Height:		-
94	(1), (2) & (3)	Condition of tyres		-
95	(1), (2), (2A), (3) & (5)	Size & ply rating of tyres		
		Front	9.00 x 16.0 – 16PR (Cross Ply) (2WD) 12.5 x 18 – 12PR (Cross Ply) (4WD)	JCB/BKT/CEAT/ MRF/JK/ GOODYEAR/ APOLLO/ SOLID DEAL
		Rear	16.9 x 28 – 12PR (Cross Ply) 14 x 25 -20PR (Cross Ply) 14 x 25 – 12PR (Cross Ply)	
96-A	(1), (2), (3), (4), (5), (6) & (7)	Brakes for Construction Equipment Vehicles		AIS -143 - 2017
98-A	(1), (2)	Steering Gears for Construction Equipment Vehicles		IS/ISO - 7457:1997
	(3)			AIS -144 - 2018
99	-	Forward and backward motion		-
100	(1), (2) & (3)	Safety Glass		IS:2553 (Part 2)(Revision1):2019
101	(2A)	Windscreen Wiper		-
102	(1) & (2)	Signaling devices, direction indicators and stop lights		-
103	(1) & (2)	Position of the indicator		-
104-A	(i), (ii), (iii), (iv), (v), (vi) & (vii)	Fitment of reflectors on Construction Equipment Vehicles		AIS-057 (Rev. 1): 2010
105	(1)(d), (2) (ii), (3)(A), (6) & (8)	Lamps		-
106	(1)	Deflection of lights		-
107-A	-	Implement Lights for Construction Equipment Vehicles		-
108-A	-	Use of red or white light for Construction Equipment Vehicles		-
109	-	Parking light		-
111	-	Prohibition of spotlights etc.		-
114	(1) & (2)	Exhaust gases and exhaust pipes		-
115	(9)	Emission of smoke, vapour, etc. from Construction Equipment Vehicles		
115 A	(10)			AIS -137 (Part 7-A1)
117	(1) & (3)	Speedometer		IS 11827:2008
119	(1) & (3)	Horns		IS 1884:1992

ICAT Ref No.	(IOCS No. 164112)
Emission Report No.	CT0EQ 0409 dt. 22.12.2021, CT0EQ 0409 E01 dt. 16.11.2022
Noise Report No.	CT0VS 0019 dt. 06.01.2023

AUTHORISED SIGNATORY			
MADHUSUDAN JOSHI DEPUTY GENERAL MANAGER		SARABH DALELA DIRECTOR	 Page 2 of 4