



C	A	Q	N	0231	F03
---	---	---	---	------	-----



Date : 25th March 2023

ANNEXURE - II

Rule No.	Sub Rule(s)	Compliance Verified For		Standard	
93	(1A)(IV), 1B,2,3,4	Motor Vehicle Width, Length and Height:		-	
94	(1), (2) & (3)	Condition of tyres		-	
95	(1), (2), (2A), (3) & (5)	Size & ply rating of tyres		-	
		Front	Cross ply, 12.5/80-18, 12PR Cross ply, 12.5-18, 12PR Cross ply, 9.00-16, 16PR		BKT / CEAT
		Rear	Cross ply, 16.9 -28, 12PR Cross ply, 14.00 -25, 20PR		
96-A	(1), (2), (3), (4), (5), (6) & (7)	Brakes for Construction Equipment Vehicles		AIS -143 - 2017	
98-A	(1), (2)	Steering Gears for Construction Equipment Vehicles		IS/ISO - 7457:1997	
	(3)			AIS -144 - 2018	
99		Forward and backward motion		-	
100	(1), (2) & (3)	Safety Glass		IS:2553 (Part 2)(Revision1):2019	
101	(2A)	Windscreen Wiper		-	
102	(1) & (2)	Signaling devices, direction indicators and stop lights		-	
103	(1) & (2)	Position of the indicator		-	
104-A	(i), (ii), (iii), (iv), (v), (vi) & (vii)	Fitment of reflectors on Construction Equipment Vehicles		AIS-057 (Rev. 1); 2010	
105	(1)(d), (2) (ii), (3)(A), (6) & (8)	Lamps		-	
106	(1)	Deflection of lights		-	
107-A	-	Implement Lights for Construction Equipment Vehicles		-	
108-A	-	Use of red or white light for Construction Equipment Vehicles		-	
109	-	Parking light		-	
111	-	Prohibition of spotlights etc.		-	
114	(1) & (2)	Exhaust gases and exhaust pipes		-	
115 A	(10)	Emission of smoke, vapour, etc. from Construction Equipment Vehicles		AIS -137 (Part 7-A1)	
117	(1) & (3)	Speedometer		IS 11827:2008	
119	(1) & (3)	Horns		IS 1884:1992	

ICAT Ref No.	(IOCS NO.164813)
Emission Report No.	TA-2021(CEV Stage-IV)/ELTR/2020-2021/174-R03 Dt. 04.05.2022
Noise Report No.	CT0VQ0220 Dt. 19.02.2021

AUTHORISED SIGNATORY

		
MADHUSUDAN JOSHI DEPUTY GENERAL MANAGER	SAURABH DALELA DIRECTOR	 Page 2 of 4