



C A S N 0752

Date : 11th August 2023

ANNEXURE - II

Rule No.	Sub Rule(s)	Compliance Verified For	Standard	
93	(1A)(IV), 1B,2,3,4	Motor Vehicle Width, Length and Height:	-	
94	(1), (2) & (3)	Condition of tyres	-	
95	(1), (2), (2A), (3) & (5)	Size & ply rating of tyres	JCB/BKT/CEAT/MRF JK/GOODYEAR/ APOLLO/SOLID DEAL/CAMSO	
		Front		13 X 24 - 16PR 14 X 25 - 20PR 15.5/80-24- 20PR 12.00X24 - Solid Tyre
		Rear		12.5/80 -18 -12PR 10 X 20 - 18PR 12.5/80 -18- 16PR 36X14 - 20- Solid Tyre
96-A	(1), (2), (3), (4), (5), (6) & (7)	Brakes for Construction Equipment Vehicles	AIS -143 - 2017	
98-A	(1), (2)	Steering Gears for Construction Equipment Vehicles	IS/ISO - 7457:1997	
	(3)		AIS -144 - 2018	
99	-	Forward and backward motion	-	
100	(1), (2) & (3)	Safety Glass	IS:2553 (Part 2)(Revision1):2019	
101	(2A)	Windscreen Wiper	-	
102	(1) & (2)	Signaling devices, direction indicators and stop lights	-	
103	(1) & (2)	Position of the indicator	-	
104-A	(i), (ii), (iii), (iv), (v), (vi) & (vii)	Fitment of reflectors on Construction Equipment Vehicles	AIS-057 (Rev. 1): 2010	
105	(1)(d), (2)(ii), (3)(A), (6) & (8)	Lamps	-	
106	(1)	Deflection of lights	-	
107-A	-	Implement Lights for Construction Equipment Vehicles	-	
108-A	-	Use of red or white light for Construction Equipment Vehicles	-	
109	-	Parking light	-	
111	-	Prohibition of spotlights etc.	-	
114	(1) & (2)	Exhaust gases and exhaust pipes	-	
115	(9)	Emission of smoke, vapour, etc. from Construction Equipment Vehicles	AIS -137 (Part 7-A1)	
115 A	(10)			
117	(1) & (3)	Speedometer	IS 11827:2008	
119	(1) & (3)	Horns	IS 1884:1992	

ICAT Ref No.	2023-0626 (IOCS No. 167563)
Emission Report No.	CT0EQ 0409 dt. 22.12.2021, CT0EQ 0409 E01 dt. 16.11.2022
Noise Report No.	CT0VS 1320 Dt.10.08.2023

AUTHORISED SIGNATORY			
MADHUSUDAN JOSHI DEPUTY GENERAL MANAGER		SAURABH DALELA DIRECTOR	Page 2 of 4