



C A S N 1017

Date : 13<sup>th</sup> December 2023

ANNEXURE - II

Rule No.	Sub Rule(s)	Compliance Verified For	Standard	
93	(1A)(IV), 1B,2,3,4	Motor Vehicle Width, Length and Height:	-	
94	(1), (2) & (3)	Condition of tyres	-	
95	(1), (2), (2A), (3) & (5)	Size & ply rating of tyres	JCB/BKT/CEAT/ MRF/JK/ GOODYEAR/ APOLLO/ SOLID DEAL	
		Front		9.00 x 16.0 – 16PR (Cross Ply) (2WD) 12.5 x 18 – 12PR (Cross Ply)(4WD)
		Rear		16.9 x 28 – 12PR (Cross Ply) 14 x25 -20PR (Cross Ply) 14 x 25 – 12PR (Cross Ply)
96-A	(1), (2), (3), (4), (5), (6) & (7)	Brakes for Construction Equipment Vehicles	AIS -143 - 2017	
98-A	(1), (2)	Steering Gears for Construction Equipment Vehicles	IS/ISO - 7457:1997	
	(3)		AIS -144 - 2018	
99	-	Forward and backward motion	-	
100	(1), (2) & (3)	Safety Glass	IS:2553 (Part 2)(Revision1):2019	
101	(2A)	Windscreen Wiper	-	
102	(1) & (2)	Signaling devices, direction indicators and stop lights	-	
103	(1) & (2)	Position of the indicator	-	
104-A	(i), (ii), (iii), (iv), (v), (vi) & (vii)	Fitment of reflectors on Construction Equipment Vehicles	AIS-057 (Rev. 1): 2010	
105	(1)(d), (2),(iii), (3)(A), (6) & (8)	Lamps	-	
106	(1)	Deflection of lights	-	
107-A	-	Implement Lights for Construction Equipment Vehicles	-	
108-A	-	Use of red or white light for Construction Equipment Vehicles	-	
109	-	Parking light	-	
111	-	Prohibition of spotlights etc.	-	
114	(1) & (2)	Exhaust gases and exhaust pipes	-	
115	(9)	Emission of smoke, vapour, etc. from Construction Equipment Vehicles	AIS -137 (Part 7-A2)	
115 A	(10)			
117	(1) & (3)	Speedometer	IS 11827:2008	
119	(1) & (3)	Horns	IS 1884:1992	

ICAT Ref No.	2023-1384 (IOCS No. 171105)
Emission Report No.	CT0ES 0436 Dt.15.09.2023
Noise Report No.	CT0VS 0019 Dt.06.01.2023 & CT0VS 1945 Dt.12.12.2023

<b>AUTHORISED SIGNATORY</b>			
			
<b>VIKAS SADAN</b> DEPUTY GENERAL MANAGER		<b>SAURABH DALELA</b> DIRECTOR	Page 2 of 4