| C | O | T | S | 0798 |
|---|---|---|---|---|

Date : 02nd September 2024

## ANNEXURE - I

| Sr. No. | Trailer Nomenclature | Overall Length (mm) | Wheel-base (mm) | Suspension Type* & GCW (kg) | Unladen weight of trailer (kg) | Axle Spacing (m) |
|---|---|---|---|---|---|---|
| 1 | MEW-24FT-CONTAINER-3A-550FOH | 7,420 | 4,660 | MMM - 45,500<br>MMM - 55,000 | 7,350 | R1 to R3 < 3m |
| 2 | MEW-32FT-CONTAINER-3A-680FOH | 9,754 | 6,464 | | 8,350 | |
| 3 | MEW-34FT-CONTAINER-3A-680FOH | 10,363 | 7,020 | | 8,650 | |
| 4 | MEW-36FT-CONTAINER-3A-680FOH | 10,973 | 7,583 | | 8,830 | |
| 5 | MEW-38FT-CONTAINER-3A-680FOH | 11,583 | 7,950 | | 8,950 | |
| 6 | MEW-40FT-CONTAINER-3A-680FOH | 12,192 | 8,452 | | 9,400 | |
| 7 | MEW-32FT-CONTAINER-3A-1250FOH | 9,754 | 6,102 | | 8,350 | |
| 8 | MEW-34FT-CONTAINER-3A-1250FOH | 10,363 | 6,658 | | 8,650 | |
| 9 | MEW-36FT-CONTAINER-3A-1250FOH | 10,973 | 7,221 | | 8,830 | |
| 10 | MEW-38FT-CONTAINER-3A-1250FOH | 11,583 | 7,600 | | 8,950 | |
| 11 | MEW-40FT-CONTAINER-3A-1250FOH | 12,192 | 8,090 | | 9,400 | |
| 12 | MEW-32FT-CONTAINER-2+1A | 9,754 | 7,114 | MMM - 51,000<br>AMM - 52,000<br>AAA - 54,000 | 8,350 | R1 to R3 > 3m & R2 to R3 < 1.8 m |
| 13 | MEW-34FT-CONTAINER-2+1A | 10,363 | 7,670 | | 8,650 | |
| 14 | MEW-36FT-CONTAINER-2+1A | 10,973 | 8,233 | | 8,830 | |
| 15 | MEW-38FT-CONTAINER-2+1A | 11,583 | 8,600 | | 8,950 | |
| 16 | MEW-40FT-CONTAINER-2+1A | 12,192 | 9,102 | | 9,400 | |
| 17 | MEW-32FT-CONTAINER-3IA | 9,754 | 6,464 | MMM - 53,000<br>AMM - 54,000<br>AAA - 55,000 | 8,350 | R1 to R3 > 3m |
| 18 | MEW-34FT-CONTAINER-3IA | 10,363 | 7,020 | | 8,650 | |

***A**-Air,**M**-Mechanical,1 tonne extra load is permitted for each axle fitted with pneumatic suspension as per S.O. 3467(E) dt.16th July, 2018, with S.O. 3881(E) dt. 06th August, 2018.

**R1, R2 & R3 - Trailer Rear Axles**

**AUTHORISED SIGNATORY**

| JAYWANT HARDIKAR<br>HEAD-CMVR | INTERNATIONAL CENTRE FOR AUTOMOTIVE TECHNOLOGY ICAT Innovation • Service • Excellence MANESAR | SAURABH DALELA<br>DIRECTOR | Page 2 of 3 |
|---|---|---|---|